

2014 Street and Utility Improvement Project Weekly Update



Current Events - Week of May 4, 2015 through May 8, 2015

- Road restrictions are no longer in effect and the contractor and their subcontractors will be returning to work on the 2014 Street and Utility Project.
- The contractor will work on punch list items and site clean-up.
- The contractor will be removing and replacing damaged concrete curb and gutter, driveway aprons and sidewalk.
- The contractor will start placing black dirt and work on restoration for the boulevards on the north segment of West Road.

Future Events - Weeks of May 11, 2015 through May 22, 2015

- The contractor will finish placing black dirt and work on restoration for the boulevards on the north segment of West Road.
- The recent weather with rain and sun has helped the local sod farms. This will allow for sod to be ready for installation during this time period.
- The contractor will start laying sod for the north segment of West Road following the black dirt work.
- The new trees will be installed following the sod placement.
- The contractor will begin working on the pond and parking lot at Carl Eck Park.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Engineer: Jeff Row, 320-249-2910

Project Manager: Shibani Bisson, 763-287-7162

Thank you for your cooperation!