

2014 Street and Utility Improvement Project Weekly Update



Current Events - Week of May 25, 2015 through May 29, 2015

- The contractor placed black dirt and worked on restoration for the boulevards on the north segment of West Road.
- The contractor began working on the pond and parking lot at Carl Eck Park. The earthwork for the pond is finished and the gravel has been placed for the parking lot.

Future Events - Weeks of June 1, 2015 through June 12, 2015

- The contractor will continue working on the pond and parking lot at Carl Eck Park.
- The contractor will fine grade the black dirt and continue working on restoration for the boulevards on the north segment of West Road.
- The contractor will start laying sod for the north segment of West Road.
- The new trees will be installed following the sod placement.
- The street signs will be installed following the sod placement.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Engineer: Jeff Row, 320-249-2910

Project Manager: Shibani Bisson, 763-287-7162

Thank you for your cooperation!