

# 2014 Street and Utility Improvement Project Weekly Update



## Current Events - Week of June 1, 2015 through June 5, 2015

- The contractor fine graded the black dirt and worked on restoration for the boulevards on the north segment of West Road.
- The contractor installed storm sewer for the pond and parking lot at Carl Eck Park.
- The contractor continued working on punch list items and site clean-up.

## Future Events - Weeks of June 8, 2015 through June 19, 2015

- The contractor will start laying sod for the north segment of West Road. Sod has not been available from sod farms this past week due to the recent rain.
- The new trees will be installed following the sod placement.
- The street signs will be installed following the sod placement.

**Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.**

## Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.

## Project Contacts

**Project Construction Observer:** Jim Klein, 612-518-8327

**Project Engineer:** Jeff Row, 320-249-2910

**Project Manager:** Shibani Bisson, 763-287-7162

***Thank you for your cooperation!***