

# 2012 Street and Utility Improvement Project Weekly Update



## Current Events - Week of June 11, 2012 through June 15, 2012

- Mail delivery has begun for Pine Drive at the temporary location at the intersection of Crossway Drive and East Road. The contractor has removed your old mailbox and placed it in your yard. If you would like to keep your mailbox, please let Jim Klein know by June 22, otherwise the contractor will dispose of your mailbox and provide you with a new mailbox at the end of the project.
- Bituminous pavement and curb gutter on Pine Drive is anticipated to be completely removed by June 15.
- Construction of the sanitary sewer main will continue to be installed on Pine Drive toward East Road.
- It is anticipated that the temporary water system will be operational on Pine Drive. The contractor will be contacting you to turn off your water valve within your home.

## Future Events - Week of June 18, 2012 through June 22, 2012

- Construction of utilities will continue to be installed on Pine Drive.

**Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.**

## Tips of the Week

- Please try to not hit the temporary water main hose with your lawn mower.
- If you have a landscaping item close to the roadway, please remove it if you would like to keep it, otherwise it will be removed and disposed of.
- If you have an existing irrigation system, please remember to locate sprinkler heads and valve boxes with a distinguishable marker. If you have a pet fence, please have it located with a distinguishable marker.
- Please use caution around construction equipment and materials.
- Please do not park on the street during construction. You will have access to the street and driveway by the end of each working day. During the daytime, the contractor's equipment and stockpiled dirt is taking up the entire width of the roadway and portions of the street and your driveway may not be accessible.

## Project Contacts

**Project Construction Observer:** Jim Klein, 612-518-8327

**Project Manager:** Shibani Bisson, 763-287-7162

***Thank you for your cooperation!***