

2014 Street and Utility Improvement Project Weekly Update



Current Events - Week of June 15, 2015 through June 19, 2015

- The tree planting started following the sod placement.
- The contractor began working on the intersection improvements on Lake Drive.
- The contractor completed the seeding and restoration at Carl Eck Park.
- The contractor continued working on punch list items and site clean-up.

Future Events - Weeks of June 22, 2015 through July 3, 2015

- The contractor will finish planting trees on the project.
- The street signs will be installed following the trees being planted.
- The contractor will finish the intersection improvements on Lake Drive.
- The final grading and paving for the Carl Eck Parking lot will start next week.
- The second lift of blacktop will be paved following the completion of the other remaining work.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Engineer: Jeff Row, 320-249-2910

Project Manager: Shibani Bisson, 763-287-7162

Thank you for your cooperation!