

# 2014 Street and Utility Improvement Project Weekly Update



## Current Events - Week of June 22, 2015 through June 26, 2015

- The contractor finished planting the new trees on the project. The trees should be watered with 10 to 20 gallons of water per week if possible.
- The contractor finished the intersection improvements on Lake Drive.
- The contractor completed the final grading and the first lift of blacktop was paved for the Carl Eck Parking Lot.

## Future Events - Weeks of June 29, 2015 through July 10, 2015

- The sidewalk will be installed near City Hall and Lake Drive.
- The temporary street signs will be removed and the new street signs will be installed.
- The manholes and water gate valves will be adjusted to the proper height for the second lift of blacktop.
- The second lift of blacktop for Carl Eck Parking Lot, Firebarn and West Road will be paved. Notices will be given to homeowners regarding no parking on the streets prior to the paving.
- The pavement markings will be installed following the second lift of blacktop.

**Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.**

## Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.

## Project Contacts

**Project Construction Observer:** Jim Klein, 612-518-8327

**Project Engineer:** Jeff Row, 320-249-2910

**Project Manager:** Shibani Bisson, 763-287-7162

***Thank you for your cooperation!***