

2012 Street and Utility Improvement Project Weekly Update



Current Events - Week of June 25, 2012 through June 29, 2012

Pine Drive

- Construction of the sanitary sewer and water main services continue to be installed on Pine Drive. Storm sewer construction will also occur. It is anticipated that all underground utility work will be complete by June 29.
- It is anticipated that the temporary water main will be removed and residents will be hooked up to the new water main on June 29 or July 2. The contractor will contact you when you can turn your water valve back on inside your house. Please turn the water on at your laundry tub or outside hose spigot first in order to flush out the system as manganese and sediment tends to build up in the water lines after the water is turned back on. Let your water run for period of time until the sediment is removed prior to using your washing machine or other household uses.

Circle Drive "West" (between East Road and Duen Way)

- Temporary mailboxes have been installed at the northwest corner of East Road and Circle Drive "West". Mail delivery began at the temporary location on June 26. The contractor has removed your current mailbox and placed it in your yard. If you would like to keep your mailbox, please let Jim Klein know by June 29, otherwise the contractor will dispose of your mailbox and provide you with a new mailbox at the end of the project.
- Bituminous pavement and curb gutter on Circle Drive "West" is being removed and will be complete by June 28. Driveway pavement will also be removed to the anticipated construction limits.

Future Events - Week of July 2, 2012 through July 6, 2012

Pine Drive

- Grading of the street will take place this week. Aggregate material will be placed on Pine Drive to prepare for curb placement. Trucks will be hauling the material and placing it along Pine Drive starting at North Road.

Circle Drive "West" (between East Road and Duen Way)

- Construction of the sanitary sewer main will begin mid-block on Circle Drive "West", near the sidewalk, and continue to the south towards East Road starting July 2.
- Temporary water lines will be placed in the back yards of the homes along Circle Drive West. The temporary water line will connect to your outside hose spigot. A wye connection will be provided at your hose spigot for irrigation use. The contractor will be contacting you to coordinate this work and will let you know when to turn off your water valve in your home.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- The contractor will not be working on July 4, but will work the remaining weekdays that week.
- Please do not park on the street during construction. You will have access to the street and driveway by the end of each working day. During the daytime, the contractor's equipment and stockpiled dirt, whether its for utility work or street grading work, is taking up the entire width of the roadway and portions of the street and your driveway may not be accessible.
- Please use caution around construction equipment and materials.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Manager: Shibani Bisson, 763-287-7162

Thank you for your cooperation!