

2016 Street and Utility Improvement Project Weekly Update



Current Events - Week of June 27, 2016 through July 1, 2016

- Sanitary sewer and water services continue to be installed in **Phase 1**.
- The contractor has removed driveways and pavement along East Golden Lake Road in **Phase 2**.
- The utility crew will continue working on replacing the remaining sewer and water services along East Golden Lake Road and East Golden Lake Lane in **Phase 1**.
- Storm sewer replacement begins in **Phase 1** along East Golden Lake Road south of No Name Road.

Future Events - Week of July 4, 2016 through July 8, 2016

- On Tuesday, July 5, the lift station construction will begin. For the first several days dewatering of the site will be in process. Once the ground water level has been lowered, the contractor will be able to construct the lift station. This construction is expected to take about 10 days. From July 5 until July 15, the south (trail) access will be closed to vehicle traffic. Pedestrian access may be available to the trail most days. **Please use caution if walking by this construction site.**
- The contractor will begin to disconnect resident homes from the temporary water system in **Phase 1** soon. They will then reconnect each house to the new water services. Prior to the changeover, they will be contacting each resident in person. They will not turn on the new water until they make this contact as they need to be on the lookout for any leaks or other water issues. Do **not** open or close any water meter valves in your house prior to the contractor making this contact. When the water is turned back on, please let your water run for a period of time prior to using your washing machine or other household uses as sediment tends to build up in the water lines after the water is turned back on. Use the outside faucets and the laundry tub and run water until clear.
- The utility crew will continue working on replacing the storm sewer along East Golden Lake Road and East Golden Lake Lane in **Phase 1**.
- **Restricted Access Note:** As schedules and conditions (work flow and weather) are variable, it is difficult to predict more than a day or so where restricted access to and from the residential driveways will occur each day. As the construction continues to move forward, the foreman of the crew will be knocking on doors inside the affected area in the mornings to alert the residents of the expected activities for that day. If you require a notice the evening before, please let Jim Klein know and that will be arranged.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution, watch for pedestrians and drive slowly on the temporary access road.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.
- Please place your garbage can(s) at the curb line prior to 7:00 a.m. on Friday mornings in order to ensure pick-up.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Manager: Eric Eckman, 763-512-5257

After Hours Emergency Number: 763-427-1212 - Ask for the Centennial Utilities on-call person

If you would like to receive the weekly update via email instead of via mail delivery, please contact Jim Klein or Eric Eckman.