

2014 Street and Utility Improvement Project Weekly Update



Current Events - Week of July 13, 2015 through July 17, 2015

- The temporary street signs and traffic control were removed.
- The contractor started the restoration around the sidewalk and trail near City Hall and Lake Drive.
- The contractor paved the second lift of blacktop for the Carl Eck Park Parking Lot, Firebarn and West Road.

Future Events - Weeks of July 20, 2015 through July 24, 2015

- The pavement markings will be installed following the second lift of blacktop.
- The contractor will finish installing the new street signs for the project.
- The contractor will finish the restoration around the sidewalk and trail near City Hall and Lake Drive.
- The contractor will finish working on punch list items and site clean-up.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

This will be the last weekly update for 2014 project.

Tips of the Week

- The new trees should be watered with 10 to 20 gallons of water per week if possible.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Engineer: Jeff Row, 320-249-2910

Project Manager: Shibani Bisson, 763-287-7162

Thank you for your cooperation!