

2015 Street Improvement Partial Reconstruction Project Weekly Update



Current Events - Week of July 13, 2015 through July 17, 2015

- The contractor started adjusting manholes and water gate valves to the proper height before proceeding with any additional pavement removal.
- The contractor continued with removal of the damaged curb and preparing for curb replacement on School Rd, Canterbury Rd, Robinhood Lane, Marion Ct, Cobbler Ct, and Tanner Ct.

Future Events - Weeks of July 20, 2015 through July 24, 2015

- The contractor will continue adjusting manholes and water gate valves to the proper height before proceeding with any additional pavement removal.
- The contractor will finish replacing the damaged curb and sidewalk for School Rd, Canterbury Rd, Robinhood Lane, Marion Ct, Cobbler Ct, and Tanner Ct.
- The contractor will continue with the bituminous pavement removal for School Rd, Canterbury Rd, Robinhood Lane, Marion Ct, Cobbler Ct, and Tanner Ct after the curb and gutter work is completed.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Engineer: Jeff Row, 320-249-2910

Project Manager: Shibani Bisson, 763-287-7162

Thank you for your cooperation!