

2015 Street Improvement Partial Reconstruction Project Weekly Update



Current Events - Week of July 20, 2015 through July 24, 2015

- The contractor continued adjusting manholes and water gate valves to the proper height before proceeding with any additional pavement removal.
- The contractor finished replacing the damaged curb and gutter.
- The contractor continued with the bituminous pavement removal.

Future Events - Weeks of July 27, 2015 through July 31, 2015

- The contractor will finish the bituminous pavement removal for School Rd, Canterbury Rd, Robinhood Lane, Marion Ct, Cobbler Ct, and Tanner Ct.
- The contractor will start work on fine grading the road base prior to paving the first lift of bituminous pavement.
- The contractor will pave the first lift of bituminous pavement following the fine grading.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Engineer: Jeff Row, 320-249-2910

Project Manager: Shibani Bisson, 763-287-7162

Thank you for your cooperation!