

2014 Street and Utility Improvement Project Weekly Update



Current Events - Week of July 21, 2014 through July 25, 2014

- The contractor will continue installing sanitary sewer on the south leg of West Road. Due to the depth of the sewer installation, the road will not be passable in the area where they are currently working.
- The contractor will continue maintaining the dewatering equipment. After they finish installing the sanitary sewer for the first segment, the equipment will be moved and reinstalled for the next segment of sewer installation. The dewatering equipment will remain in operation until they have finished installing the sanitary sewer.
- The contractor worked on maintaining road and driveway access on West Road.

Future Events - Week of July 28, 2014 through August 1, 2014

- The contractor will continue installing sanitary sewer on the south leg of West Road working towards Lexington Avenue. After the sanitary sewer is installed, the contractor will go back to the south leg of West at Fire Barn and begin installing watermain and services.
- The contractor will continue maintaining the dewatering equipment. The dewatering equipment will remain in place until they have installed the sanitary sewer. The dewatering equipment will run 24 hours a day to remove groundwater for the sanitary sewer construction.
- Schedule Change for Phasing - The contractor will begin working on Phase 3 (Fire Barn and East Road) following the completion of Phase 1 (South Segment of West Road from Fire Barn to Lexington). The change in schedule will limit the amount of time that Fire Barn is under construction and allow it to be reopened to traffic sooner than currently scheduled. The bituminous pavement removal will not begin on the north West Road segment, West B and West C until the contractor is ready to begin dewatering and utility installation.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please try to avoid hitting the temporary watermain hose with your lawn mower.
- If you have landscaping items close to the roadway, please remove the items you would like to keep. The landscaping items will otherwise be removed by the contractor.
- If you have an existing irrigation system, please remember to locate sprinkler heads and valve boxes with a distinguishable marker. If you have a pet fence, please have it located with a distinguishable marker. Please contact the project observer if you have any questions.

- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.
- Please do not park on the street during construction. You will have access to the street and driveway unless otherwise noted. During the daytime, the contractor's equipment and stockpiled dirt will be taking up the entire width of the roadway. Portions of the street and your driveway may not be accessible.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Engineer: Jeff Row, 320-249-2910

Project Manager: Shibani Bisson, 763-287-7162

Thank you for your cooperation!