

2015 Street Improvement Partial Reconstruction Project Weekly Update



Current Events – Week of July 27, 2015 through July 31, 2015

- The contractor completed the fine grading for the road base on School Road and Canterbury Road.
- The contractor replaced the remaining curb and gutter in the Canterbury Road area.
- The contractor installed the sidewalk and pedestrian ramps in the Canterbury Road area.
- The contractor will pave the first lift of bituminous pavement following the fine grading.

Future Events – Weeks of August 3, 2015 through August 7, 2015

- The contractor will finish the bituminous pavement removal for 87th Avenue, Robinhood Lane, Marion Ct, Cobbler Ct, and Tanner Ct.
- The contractor will complete the fine grading of the road base on 87th Avenue, Robinhood Lane, Marion Ct, Cobbler Ct, and Tanner Ct.
- The contractor will pave the first lift of bituminous pavement following the fine grading.
- The stop signs on Canterbury Road at Sherwood Court will be removed. The stop sign on Sherwood Court will remain in place. (The stop signs on Canterbury Road do not meet the requirements of the City's Stop Sign Policy to warrant the signs at this intersection.)

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Engineer: Jeff Row, 320-249-2910

Project Manager: Shibani Bisson, 763-287-7162

Thank you for your cooperation!