

# 2015 Street Improvement Partial Reconstruction Project Weekly Update



## Current Events – Week of August 3, 2015 through August 7, 2015

- The contractor finished paving the first lift of bituminous pavement on School and Canterbury Road.
- The contractor raised the manhole castings and watermain gate valves on School and Canterbury Road
- The contractor finished the pavement removal for 87<sup>th</sup> Avenue, Robinhood Lane, Marion Ct, Cobbler Ct, and Tanner Ct.
- The contractor started the fine grading of the road base on 87<sup>th</sup> Avenue, Robinhood Lane, Marion Ct, Cobbler Ct, and Tanner Ct.

## Future Events – Weeks of August 10, 2015 through August 14, 2015

- The contractor will pave the second lift of bituminous pavement for Canterbury Road and School Road.
- The contractor will pave the first lift of bituminous pavement following the fine grading on 87<sup>th</sup> Avenue, Robinhood Lane, Marion Ct, Cobbler Ct, and Tanner Ct.
- The stop signs on Canterbury Road at Sherwood Court will be removed. The stop sign on Sherwood Court will remain in place. (The stop signs on Canterbury Road do not meet the requirements of the City's Stop Sign Policy to warrant the signs at this intersection.)

**Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.**

## Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.

## Project Contacts

**Project Construction Observer:** Jim Klein, 612-518-8327

**Project Engineer:** Jeff Row, 320-249-2910

**Project Manager:** Shibani Bisson, 763-287-7162

***Thank you for your cooperation!***