

# 2015 Street Improvement Partial Reconstruction Project Weekly Update



## Current Events – Week of August 17, 2015 through August 21, 2015

- The contractor paved the first lift of bituminous pavement following the fine grading on 87<sup>th</sup> Avenue, Robinhood Lane, Marion Ct, Cobbler Ct, and Tanner Ct.
- The contractor adjusted the manhole castings and water gate valves prior to paving the second lift of bituminous pavement on 87<sup>th</sup> Avenue, Robinhood Lane, Marion Ct, Cobbler Ct, and Tanner Ct.
- The contractor paved the second lift of bituminous pavement on 87<sup>th</sup> Avenue, Robinhood Lane, Marion Ct, Cobbler Ct, and Tanner Ct.

## Future Events – Week of August 24, 2015 through August 28, 2015

- The contractor will install the pavement markings.
- The contractor will begin the sign removal and replacement for the project.

**Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.**

## Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.

## Project Contacts

***Project Construction Observer:*** Jim Klein, 612-518-8327

***Project Engineer:*** Jeff Row, 320-249-2910

***Project Manager:*** Shibani Bisson, 763-287-7162

***Thank you for your cooperation!***