

# 2012 Street and Utility Improvement Project Weekly Update



## Current Events – Week of August 20, 2012 through August 24, 2012

### Pine Drive, Circle Drive “West” (between East Road and Duen Way) and Duen Way

- Reinstallation of retaining walls is anticipated to occur by August 24.
- The contractor is raising the manhole covers to the top of the pavement for maintenance access.

### Circle Drive “East” (between Duen Way and East Road) and Inner Drive

- Curb was placed on August 17 and the contractor is grading boulevard areas behind the curb.

### Inner Drive

- Grading and aggregate material continues to be placed on Inner Drive to prepare for curb placement.

## Future Events – Week of August 27, 2012 through August 31, 2012 and beyond

### Circle Drive “East” (between Duen Way and East Road) and Inner Drive

- Concrete curb and gutter is anticipated to be poured **on August 27 on all of Inner Drive**. It is anticipated that concrete driveway aprons will be poured the day after curb placement. You will not be able to access your driveway after the concrete is placed for a period of 5-7 days to allow for the concrete to cure. You will be able to park in the street at night starting after 7 p.m. but you must have your vehicle moved by 7 a.m. in the morning to be clear of construction activities.
- Paving on Circle Drive “East” and Inner Drive is tentatively planned for September 5. Bituminous driveways will be paved after the street is paved.
- You will receive a flyer identifying a list of tree species to pick from if your tree(s) were removed and you would like it replaced. You will be provided with a wooden stake to mark the location of where you would like your new tree(s). Please write the type of tree you would like on the stake. New trees will not be placed within the street right of way or on top of service pipes to your home.

### Pine Drive, Circle Drive “West” (between East Road and Duen Way) and Duen Way

- Signs are planned to be installed the week of August 27.
- Mail boxes and sod will be placed most likely in the next two weeks.
- If you have received a flyer regarding new tree placements, please mark the location where you would like your tree if you have not done so already.

**Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.**

**Tips of the Week**

- Please use caution around construction equipment and materials.
- Please do not remove construction stakes that are placed in the ground.

**Project Contacts**

***Project Construction Observer:*** Jim Klein, 612-518-8327

***Project Manager:*** Shibani Bisson, 763-287-7162

***Thank you for your cooperation!***