

2014 Street and Utility Improvement Project Weekly Update



Current Events - Week of August 25, 2014 through August 29, 2014

- The contractor finished the installation of the water services for the south segment of West Road from Lexington Avenue to Fire Barn Road.
- The contractor installed storm sewer for the south segment of West Road.
- The contractor started running the dewatering equipment for Fire Barn at East Road. The dewatering equipment will remain in place until they have installed the sanitary sewer. The equipment will run 24 hours a day to remove groundwater for the sanitary sewer construction.

Future Events - Week of September 2, 2014 through September 5, 2014

- The contractor will remove the temporary water for the south segment of West Road and switch the homes over to the new watermain. The contractor will contact residents individually to make the switch.
- The contractor will begin installing sanitary sewer and watermain on Fire Barn Road. Due to the depth of the utility installation, the road will not be passable in the area where they are currently working.
- The contractor will continue running the dewatering equipment for Fire Barn at East Road. The dewatering equipment will remain in place until they have installed the sanitary sewer.
- The contractor will begin the street grading for the south segment of West Road. Driveway access will be temporarily affected on some of the days during this stage of construction. Notices with further instructions will be distributed prior to curb and gutter installation.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please try to avoid hitting the temporary watermain hose with your lawn mower.
- If you have an existing irrigation system, please remember to locate sprinkler heads and valve boxes with a distinguishable marker. If you have a pet fence, please have it located with a distinguishable marker. Please contact the project observer if you have any questions.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.
- Please do not park on the street during construction. You will have access to the street and driveway unless otherwise noted. During the daytime, the contractor's equipment and stockpiled dirt will be taking up the entire width of the roadway. Portions of the street and your driveway may not be accessible.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Engineer: Jeff Row, 320-249-2910

Project Manager: Shibani Bisson, 763-287-7162

Thank you for your cooperation!