

2015 Street Improvement Mill and Overlay – Indian Hills Area Project Weekly Update



Current Events – Week of August 31, 2015 through September 4, 2015

- The contractor milled the bituminous pavement on Indian Hills Drive and Indian Hills Lane.
- The contractor will begin the sign removal and replacement for the project.
- The contractor started placing black dirt and working on restoration in the yards where curb was removed.
- The contractor will pave the streets following the bituminous milling.

Future Events – Week of September 7, 2015 through September 11, 2015

- The contractor is scheduled to start the storm structure rehabilitation.
- The contractor will finish the sign removal and replacement for the project.
- The black dirt and restoration in the yards where curb was removed will be finished.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Engineer: Jeff Row, 320-249-2910

Project Manager: Shibani Bisson, 763-287-7162

Thank you for your cooperation!