

# 2014 Street and Utility Improvement Project Weekly Update



## **Current Events** - Week of September 22, 2014 through September 26, 2014

- The contractor finished installing utilities on Fire Barn Road.
- The contractor started the street grading for Fire Barn and East Road.
- Curb and gutter installation was completed for the south segment of West Road.
- The contractor began sanitary sewer installation on the north segment of West Road from Fire Barn towards Lexington Ave.
- Residents were switched to temporary water lines installed for the north segment of West Road from Fire Barn to Lexington Ave.

## **Future Events** - Week of September 29, 2014 through October 3, 2014.

- The contractor will continue installing sanitary sewer on the north segment of West Road from Fire Barn towards Lexington Ave. Due to the depth of the utility installation, the road will not be passable in the area where they are currently working.
- The contractor will continue the street grading for Fire Barn and East Road. Driveway access will be temporarily affected on some of the days during this stage of construction.
- Curb and gutter installation will take place for Fire Barn and East Road following the street grading. Notices with further instructions will be distributed prior to curb and gutter installation.
- The contractor will prepare driveways for concrete apron installation on the south segment of West Road.

**Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.**

## **Tips of the Week**

- Please follow the signs and instructions on any notices that are distributed.
- Please do not disturb the construction staking. There have been some instances with the construction staking being moved prior to the installation of the utilities. This can lead to extra work for the contractor and inspector and can delay construction.
- Please try to avoid hitting the temporary watermain hose with your lawn mower.
- If you have an existing irrigation system, please remember to locate sprinkler heads and valve boxes with a distinguishable marker. If you have a pet fence, please have it located with a distinguishable marker. Please contact the project observer if you have any questions.

- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.
- Please do not park on the street during construction. You will have access to the street and driveway unless otherwise noted. During the daytime, the contractor's equipment and stockpiled dirt will be taking up the entire width of the roadway. Portions of the street and your driveway may not be accessible.

### **Project Contacts**

***Project Construction Observer:*** Jim Klein, 612-518-8327

***Project Engineer:*** Jeff Row, 320-249-2910

***Project Manager:*** Shibani Bisson, 763-287-7162

***Thank you for your cooperation!***