

2014 Street and Utility Improvement Project Weekly Update



Current Events - Week of October 6, 2014 through October 10, 2014

- The contractor finished the sanitary sewer installation on the north segment of West Road from Fire Barn towards Lexington Ave.
- Curb and gutter installation was completed for Fire Barn and East Road.
- The contractor paved the south segment of West Road from Fire Barn to Lexington Ave.
- The contractor started installing sanitary sewer services and water main on the north segment of West Road.
- The contractor continued grading and preparing Fire Barn and East Road for paving.

Future Events - Week of October 13, 2014 through October 17, 2014

- The contractor will finish installing water main, sewer and water services on the north segment of West Road from Fire Barn towards Lexington Ave. Due to the depth of the utility installation, the road will not be passable in the area where they are currently working.
- The contractor will begin installing storm sewer on the north segment of West Road following the installation of the sewer and water services.
- The contractor will pave Fire Barn and East Road. Access will temporarily be affected during the day of the paving.
- The contractor will begin placing black dirt and working on restoration for the south segment of West Road.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please do not disturb the construction staking. There have been some instances with the construction staking being moved prior to the installation of the utilities. This can lead to extra work for the contractor and inspector and can delay construction.
- Please try to avoid hitting the temporary watermain hose with your lawn mower.
- If you have an existing irrigation system, please remember to locate sprinkler heads and valve boxes with a distinguishable marker. If you have a pet fence, please have it located with a distinguishable marker. Please contact the project observer if you have any questions.

- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.
- Please do not park on the street during construction. You will have access to the street and driveway unless otherwise noted. During the daytime, the contractor's equipment and stockpiled dirt will be taking up the entire width of the roadway. Portions of the street and your driveway may not be accessible.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Engineer: Jeff Row, 320-249-2910

Project Manager: Shibani Bisson, 763-287-7162

Thank you for your cooperation!