

2014 Street and Utility Improvement Project Weekly Update



Current Events - Week of October 13, 2014 through October 17, 2014

- The contractor finished installing water main, sewer and water services on the north segment of West Road from Fire Barn towards Lexington Ave.
- The contractor will begin installing storm sewer on the north segment of West Road following the installation of the sewer and water services.
- The contractor paved Fire Barn, East Road and the driveways for south segment of West Road.

Future Events - Week of October 20, 2014 through October 24, 2014

- The contractor will finish installing storm sewer on the north segment of West Road following the installation of the sewer and water services.
- The contractor will begin grading and placing gravel on the north segment of West Road from Fire Barn Road to Lexington Ave.
- The contractor will place black dirt and work on restoration for the yards for south segment of West Road.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please do not disturb the construction staking. There have been some instances with the construction staking being moved prior to the installation of the utilities. This can lead to extra work for the contractor and inspector and can delay construction.
- Please try to avoid hitting the temporary watermain hose with your lawn mower.
- If you have an existing irrigation system, please remember to locate sprinkler heads and valve boxes with a distinguishable marker. If you have a pet fence, please have it located with a distinguishable marker. Please contact the project observer if you have any questions.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.
- Please do not park on the street during construction. You will have access to the street and driveway unless otherwise noted. During the daytime, the contractor's equipment and stockpiled dirt will be taking up the entire width of the roadway. Portions of the street and your driveway may not be accessible.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Engineer: Jeff Row, 320-249-2910

Project Manager: Shibani Bisson, 763-287-7162

Thank you for your cooperation!