

2016 Street and Utility Improvement Project Weekly Update



Current Events – Week of October 10, 2016 through October 14, 2016

- In **Phase 1** the contractor paved the bituminous wear final lift.
- The contractor in **Phase 2** graded front yards and spread topsoil.
- The contractor paved the bituminous base lift on East Golden Lake Road in **Phase 2**.

Future Events – Week of October 17, 2016 through October 21, 2016

- In **Phase 1** the contractor will continue to work on landscape items and clean-up.
- The contractor will trim and fine grade for sod installation in **Phase 2**.
- The contractor will lay sod in the areas that are prepped in **Phase 2**.
- Mail box installation will begin in **Phase 2**.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution, watch for pedestrians and drive slowly on the temporary access road.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.
- Please place your garbage can(s) at the curb line prior to 7:00 a.m. on Friday mornings in order to ensure pick-up.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Manager: Eric Eckman, 763-512-5257

After Hours Emergency Number: 763-427-1212 - Ask for the Centennial Utilities on-call person.