

2014 Street and Utility Improvement Project Weekly Update



Current Events - Week of October 20, 2014 through October 24, 2014

- The contractor finished installing storm sewer on the north segment of West Road.
- The contractor began grading and placing gravel on the north segment of West Road from Fire Barn Road to Lexington Ave.
- The contractor placed black dirt and worked on restoration for the yards for south segment of West Road.
- The contractor installed sidewalk on Fire Barn Road.
- The assessment public informational open house was held at City Hall on October 22, 2014. Information presented at the open house is available on the City's website.

Future Events - Week of October 27, 2014 through October 31, 2014

- The contractor will finish grading and placing gravel on the north segment of West Road from Fire Barn Road to Lexington Ave.
- Conduit will be installed along the north segment of West Road.
- Curb and gutter installation will take place for the north segment of West Road following the street grading. Notices with further instructions will be distributed prior to curb and gutter installation.
- The contractor will place black dirt and work on restoration for the boulevards for Fire Barn and East Road.
- The contractor will place sod on the south segment of West Road.
- The public hearing for assessments will take place at City Hall on October 29, 2014 at 7 p.m.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please do not disturb the construction staking. There have been some instances with the construction staking being moved prior to the installation of the utilities. This can lead to extra work for the contractor and inspector and can delay construction.
- Please try to avoid hitting the temporary watermain hose with your lawn mower.
- If you have an existing irrigation system, please remember to locate sprinkler heads and valve boxes with a distinguishable marker. If you have a pet fence, please have it located

with a distinguishable marker. Please contact the project observer if you have any questions.

- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.
- Please do not park on the street during construction. You will have access to the street and driveway unless otherwise noted. During the daytime, the contractor's equipment and stockpiled dirt will be taking up the entire width of the roadway. Portions of the street and your driveway may not be accessible.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Engineer: Jeff Row, 320-249-2910

Project Manager: Shibani Bisson, 763-287-7162

Thank you for your cooperation!