

# 2014 Street and Utility Improvement Project Weekly Update



## Current Events - Week of October 27, 2014 through October 31, 2014

- The contractor worked on grading and placing gravel on the north segment of West Road from Fire Barn Road to Lexington Ave.
- The contractor installed conduit and pedestals for the north segment of West Road.
- The contractor installed the storm water infiltration bed near Stardust.
- Curb and gutter was installed for the north segment of West Road. Following the curb installation, the contractor installed concrete driveways and aprons.
- The contractor placed black dirt and work on restoration for the boulevards for Fire Barn and East Road.
- The contractor laid sod for the south segment of West Road, Fire Barn and East Road.

## Future Events - Week of November 3, 2014 through November 7, 2014

- The contractor will finish placing gravel and grading on the north segment of West Road from Fire Barn Road to Lexington Ave.
- The contractor will pave the north segment of West Road following the fine grading.
- The contractor will place black dirt and work on restoration for the boulevards for the north segment of West Road after the driveway work is completed.
- The contractor will continue working on site clean-up.

**Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.**

## Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please do not disturb the construction staking. There have been some instances with the construction staking being moved prior to the installation of the utilities. This can lead to extra work for the contractor and inspector and can delay construction.
- Please do not put salt on any concrete driveways and concrete aprons this winter.
- If you have an existing irrigation system, please remember to locate sprinkler heads and valve boxes with a distinguishable marker. If you have a pet fence, please have it located with a distinguishable marker. Please contact the project observer if you have any questions.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.

- Please do not park on the street during construction. You will have access to the street and driveway unless otherwise noted. During the daytime, the contractor's equipment and stockpiled dirt will be taking up the entire width of the roadway. Portions of the street and your driveway may not be accessible.

### **Project Contacts**

***Project Construction Observer:*** Jim Klein, 612-518-8327

***Project Engineer:*** Jeff Row, 320-249-2910

***Project Manager:*** Shibani Bisson, 763-287-7162

***Thank you for your cooperation!***