

2014 Street and Utility Improvement Project Weekly Update



Current Events – Week of November 3, 2014 through November 7, 2014

- The contractor paved the north segment of West Road following the final grading.
- The contractor paved driveways on the north segment of West Road.
- The contractor placed black dirt and worked on restoration for the boulevards for the north segment of West Road.
- The contractor continued working on site clean-up.

Future Events – Week of November 10, 2014 through November 14, 2014

- The contractor will continue placing black dirt and work on restoration for the boulevards for the north segment of West Road after the driveway work is completed.
- The remaining mailboxes will be installed on the project. The mailbox locations will be staked prior to the installation
- The contractor will continue working on site clean-up.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- The City of Circle Pines will be installing stakes to mark the curb on the project. The stakes are being installed in order to minimize curb damage from snow plowing. Please do not disturb the curb stakes.
- Please follow the signs and instructions on any notices that are distributed.
- If you have an existing irrigation system, please remember to locate sprinkler heads and valve boxes with a distinguishable marker. If you have a pet fence, please have it located with a distinguishable marker. Please contact the project observer if you have any questions.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.
- Please do not park on the street during construction. You will have access to the street and driveway unless otherwise noted. During the daytime, the contractor's equipment and stockpiled dirt will be taking up the entire width of the roadway. Portions of the street and your driveway may not be accessible.
- Please do not put salt on any concrete driveways or concrete aprons this winter.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Engineer: Jeff Row, 320-249-2910

Project Manager: Shibani Bisson, 763-287-7162

Thank you for your cooperation!