

# 2014 Street and Utility Improvement Project Weekly Update



## Current Events - Week of July 14, 2014 through July 18, 2014

- Temporary water line installation was completed for the homes along the south leg of West Road. The homes along this portion of the project are now switched over to the temporary water system.
- The contractor finished installing the dewatering equipment on phase 1 of West Road. The dewatering equipment will run 24 hours a day to remove groundwater for the sanitary sewer construction.
- The contractor started preparing and staging materials for the sanitary sewer installation on the south leg of West Road.
- The contractor worked on maintaining road and driveway access on West Road.
- The natural gas service line installation was finished in the project area.

## Future Events - Week of July 21, 2014 through July 25, 2014

- The contractor will continue installing sanitary sewer on the south leg of West Road. Due to the depth of the sewer installation, the road will not be passable in the area where they are currently working.
- The contractor will continue maintaining the dewatering equipment. The dewatering equipment will remain in operation until they have installed the sanitary sewer.

**Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.**

## Tips of the Week

- Please try to avoid hitting the temporary watermain hose with your lawn mower.
- If you have landscaping items close to the roadway, please remove the items you would like to keep. The landscaping items will otherwise be removed by the contractor.
- If you have an existing irrigation system, please remember to locate sprinkler heads and valve boxes with a distinguishable marker. If you have a pet fence, please have it located with a distinguishable marker. Please contact the project observer if you have any questions.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.
- Please do not park on the street during construction. You will have access to the street and driveway unless otherwise noted. During the daytime, the contractor's equipment and stockpiled dirt will be taking up the entire width of the roadway. Portions of the street and your driveway may not be accessible.

## **Project Contacts**

***Project Construction Observer:*** Jim Klein, 612-518-8327

***Project Engineer:*** Jeff Row, 320-249-2910

***Project Manager:*** Shibani Bisson, 763-287-7162

***Thank you for your cooperation!***