

2014 Street and Utility Improvement Project Weekly Update



Current Events - Week of August 11, 2014 through August 15, 2014

- The contractor finished installing sanitary sewer and services on the south segment of West Road from Fire Barn Road to Lexington Avenue.
- The contractor finished with removals of curb and gutter, bituminous pavement and driveways to the anticipated construction limits on Fire Barn and East Road. Please use extra caution when driving in this area since there will be equipment and materials placed in this area.
- The temporary mailboxes that were located near the Fire Station were moved up to the intersection of Fire Barn and West Road by Carl Eck Park.

Future Events - Week of August 18, 2014 through August 22, 2014

- The contractor will install watermain and services for the south segment of West Road from Lexington Avenue to Fire Barn Road. Due to the depth of the utility installation, the road will not be passable in the area where they are currently working.
- The contractor will begin installing storm sewer for the south segment of West Road after the watermain and services are installed.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please try to avoid hitting the temporary watermain hose with your lawn mower.
- If you have landscaping items close to the roadway, please remove the items you would like to keep. The landscaping items will otherwise be removed by the contractor.
- If you have an existing irrigation system, please remember to locate sprinkler heads and valve boxes with a distinguishable marker. If you have a pet fence, please have it located with a distinguishable marker. Please contact the project observer if you have any questions.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.
- Please do not park on the street during construction. You will have access to the street and driveway unless otherwise noted. During the daytime, the contractor's equipment and stockpiled dirt will be taking up the entire width of the roadway. Portions of the street and your driveway may not be accessible.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Engineer: Jeff Row, 320-249-2910

Project Manager: Shibani Bisson, 763-287-7162

Thank you for your cooperation!