

# 2020 Street and Utility Improvement Project Weekly Update



## Current Events – Week of June 8 through June 12, 2020

- Survey stakes are placed for the construction of the storm sewer along Stardust Blvd. Please do not disturb any survey stakes.
- The de-watering equipment is working to lower the water table at Stardust Blvd and Moonlight. Once the water is lower the sanitary sewer construction will be started. The water is lowered so the pipe layers can work in dry soil conditions rather than having to work in wet soil.
- Concrete curb, aprons, and driveways are being installed on Center Road north of the intersection with North Star Lane.
- Water service has been restored on the northerly portion of Center Road.
- On Center Road, the final gravel will be placed and graded in preparation for the bituminous surface to be paved.
- In the Shepherd Court, South Pine Drive, and Civic Heights Drive area, the first lift of bituminous paving has been completed.
- Where new concrete curb and driveways have been placed, please do not drive on it for 7 days to give it time to reach design strength. When driven on, too early cracks will develop in the concrete.
- Parking on the street in front of your house alongside the new curb is allowed during non-working hours. When the street grading and paving begins no parking will be available on the street during work hours. Also, be aware that while the restoration (boulevard grading, and sodding) the contractors need the streets clear to perform those tasks.

## Future Events – Week of June 15 through June 19, 2020

- As the watermain pipe installations are completed, they are being tested and when passed the water service to each house will be re-instated.
- Sanitary sewer mains will start to be installed at the southerly end of Moonlite Drive.
- Temporary water lines will be installed on Moonlite Drive. The contractor will help each resident with connecting to the main.
- **Please use caution when mowing near the temporary water lines.**
- If you have a water softener and it supplies water to the outside faucet, you will need to use your bypass valve. If you need help with the bypass, let the contractor know.
- When the construction starts to impact the North Star Lane area, St. Mark Lutheran Church has offered to allow temporary parking at their lot by the church. During the project the contractor will make sure there is access to the resident's houses at night.

**Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.**

## **Driveway Notes:**

- The Bituminous Paving contractor has indicated that their company will be available to pave private driveways and other private bituminous work. If residents wish to explore having work done on their driveway, they can contact North Valley Paving at 763-274-2580. Tell the receptionist (Paula) they are in the Circle Pines 2020 Improvement Project and she will direct them to an estimator who will get info and a quote for the private portion of their driveway. Please note the city does not endorse any one company for private work and the residents are free to ask other paving companies for pricing.
- The Concrete Paving contractor has indicated that their company will be available to pave private driveways and other private concrete work. If residents wish to explore having work done on their driveway, they can contact Schmidt Curb (Gus) at 320-980-6887. Tell Gus they are in the Circle Pines 2020 Improvement Project and he will provide an estimate/quote and other info regarding the private portion of their driveway. Please note the city does not endorse any one company for private work and the residents are free to ask other paving companies for pricing.

## **Tips of the Week**

- Please follow the signs and instructions on any notices that are distributed.
- There have been several complaints about traffic driving too fast.
- Please slow down and use caution around all phases of the project, especially around construction equipment and materials. Follow the traffic control signs that are in place on the project. Please drive slowly, the workers' and the residents' lives depend on it. Driving slower also reduces dust being stirred up.

## **Project Contacts**

***Project Construction Observer:*** Jim Klein, 612-518-8327

***Project Manager:*** Eric Eckman, 763-512-5257

***Thank you for your cooperation!***