

# 2018 Street and Utility Improvement Project Weekly Update



## Current Events - Week of July 9 through July 13

- Phase 2 Center Road and Crossway Drive concrete driveways have been installed.
- Phase 3 sanitary sewer installation on East Road is near completion.

## Future Events - July 16 through July 20

- Phase 2 sanitary sewer and water services will be installed on East Road.
- Pine Drive will be closed for removals and water main construction for several days.
- Phase 2 bituminous street paving will be done. Bituminous driveway paving will be done after the street is paved.
- Phase 1 sod will begin to be installed.
- Phase 3 water main construction will begin on East Road.

**Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.**

## Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project and slow down when driving through the project area.
- Do not disturb the survey stakes.
- Keep off the piles of dirt and stay back from the deep excavation areas.
- Allow 7 days for concrete curb and driveway to cure before driving on them.

## Project Contacts

**Project Construction Observer:** Jim Klein, 612-518-8327

**Project Manager:** Eric Eckman, 763-512-5257

**After Hours Emergency Number:** 763-427-1212 - Ask for the Centennial Utilities on-call person

If you would like to receive the weekly update via email instead of via mail delivery, please email [cityhall@ci.circle-pines.mn.us](mailto:cityhall@ci.circle-pines.mn.us).

***Thank you for your cooperation!***