

2016 Street and Utility Improvement Project Weekly Update



Current Events - Week of July 11, 2016 through July 15, 2016

- All homes in **Phase 1** are connected to the new city water line.
- Storm sewer replacement continues in **Phase 1** along East Golden Lake Road.
- The contractor worked on the temporary water service header which is now placed in boulevards in **Phase 2**. Once water tests pass the contractor will begin to connect each house to the temporary water. Each house is connected through an outside faucet. The contractor will assist in closing the meter valve in each house. The meter valves must remain off for the duration of the utility installation. Once the new pipes are installed and tested the contractor will re-connect each house to the new water. This re-connect will happen in about 3 to 4 weeks and the contractor will once again assist in opening the meter valve and check for leaks in each house.
- The lift station structures and piping are now installed. The electrical work for connecting the new pumping system inside the lift station will continue.
- The grading around the lift station to return it to the original grade will continue.

Future Events - Week of July 18, 2016 through July 22, 2016

- **WATER SHUT OFF NOTICE** - On Tuesday, July 19 the contractor will have the water shut off between 8 a.m. and noon to start construction on utilities. This will affect **Phase 2** residents including residents on **East Golden Lake Circle**.
- The contractor will begin the installation of new sewer and water in **Phase 2**. As the progress of the crew moves from north to south along East Golden Lake Road be aware that the access for your house will be changing on a daily basis. If the crew is to the north of your driveway please use the south access, through the parking lot and trail to West Golden Lake Road. If the crew is working south of your driveway please use the regular, north access towards Golden Lake Road.
- The grading crew will begin working on grading and placing gravel on streets in **Phase 1**.
- When the grading contractor starts working on the **Phase 1** street grading and placing of the gravel for the new street, beware that there may be delays getting around that operation. They have been instructed to allow traffic to pass. It may take several minutes for them to be able to move out of the way. Use caution when traveling by the construction equipment and personnel.
- **Restricted Access Note:** As schedules and conditions (work flow and weather) are variable, it is difficult to predict more than a day or so where restricted access to and from the residential driveways will occur each day. As the construction continues to move forward, the foreman of the crew will be knocking on doors inside the affected area in the mornings to alert the residents of the expected activities for that day. If you require a notice the evening before, please let Jim Klein know and that will be arranged.
- Please contact Janet Allen, 40 East Golden Lake Road, 612-212-2933 if you are interested in organizing a group contact with a bituminous contractor to get better pricing.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution, watch for pedestrians and drive slowly on the temporary access road.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.
- Please place your garbage can(s) at the curb line prior to 7:00 a.m. on Friday mornings in order to ensure pick-up.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Manager: Eric Eckman, 763-512-5257

After Hours Emergency Number: 763-427-1212 - Ask for the Centennial Utilities on-call person.

If you would like to receive the weekly update via email instead of via mail delivery, please contact Jim Klein or Eric Eckman.