

# 2018 Partial Street Reconstruction Project Weekly Update



## Current Events - Week of July 16 through July 20

- Base course paving has been completed.
- Sidewalk and pedestrian ramps are completed.
- The remainder of the curb and cross gutters are completed.
- Manhole casting and covers are raised up through the base course of the paving.
- Restoration of lawns and driveways will be completed.

## Future Events - Week of July 23 through July 27

- Final lift of bituminous will be placed.

**Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.**

## Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project and slow down when driving through the project area.
- Do not disturb the survey stakes.
- The contractor will be watering the sod, but please note that any additional watering by the residents will certainly help to insure the growth of the sod.

## Project Contacts

**Project Construction Observer:** Jim Klein, 612-518-8327

**Project Manager:** Eric Eckman, 763-512-5257

**After Hours Emergency Number:** 763-427-1212 - Ask for the Centennial Utilities on-call person

If you would like to receive the weekly update via email instead of via mail delivery, please email [cityhall@ci.circle-pines.mn.us](mailto:cityhall@ci.circle-pines.mn.us).

***Thank you for your cooperation!***