

# 2015 Street Improvement Mill and Overlay – North Project Area Weekly Update



## **Current Events** – Week of August 24, 2015 through August 28, 2015

- No construction work for the current week.

## **Future Events** – Week of August 31, 2015 through September 4, 2015

- The contractor will sawcut the curb for Civic Heights, Shady Way, Oak Ridge Trail, Woodcrest Drive, Pleasant View Lane and Ridge Road.
- The contractor will install new curb where the damaged curb was removed. Please wait at least 5 days before driving over the new curb.
- The contractor will mill the bituminous pavement after the new curb and gutter has had enough time to cure.
- The contractor will begin the sign removal and replacement for the project.

**Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.**

**A follow-up from the project public hearing – the assessment rate for the mill and overlay project will be \$1,425.**

## **Tips of the Week**

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.

## **Project Contacts**

***Project Construction Observer:*** Jim Klein, 612-518-8327

***Project Engineer:*** Jeff Row, 320-249-2910

***Project Manager:*** Shibani Bisson, 763-287-7162

***Thank you for your cooperation!***