

2012 Street and Utility Improvement Project Weekly Update



Current Events - Week of October 8, 2012 through October 12, 2012

- Sod installation was complete on October 10. The contractor will be responsible for watering and maintaining the sod for the remainder of the growing season this year and a portion of next year. We strongly encourage you to water your sod on a continual basis. It is also recommended to wait a minimum of four weeks after the sod was first placed before mowing for the first time.
- The final lift of pavement was placed on all streets on October 11 and 12.

Future Events - Week of October 15, 2012 through October 19, 2012 and beyond

- The curb and gutter will be reviewed again for repairs after the final lift of pavement is placed.
- Crosswalk markings are anticipated to be installed the week of October 15.
- Striping in the parking bays along Inner Park is anticipated to be installed in the upcoming weeks.
- Final tree planting and retaining wall work is anticipated to be complete the week of October 15.
- Restoration in Inner Park will occur in the upcoming weeks.
- The contractor will be cleaning up the site prior to leaving the site in the upcoming weeks.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

The City will be holding an open house regarding the assessments for the project on October 16, from 6-7pm at Circle Pines City Hall. A notice was mailed to you last week with more detail about the meeting and the assessments.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Manager: Shibani Bisson, 763-287-7162

Thank you for your cooperation!