

2018 Street and Utility Improvement Project Weekly Update



Current Events - Week of April 23 through April 27, 2018

- The trees and stumps that will be impacted by construction were marked for removal and are scheduled to be removed next week. If you have any questions regarding your tree(s), please contact Jim Klein.
- Temporary water lines are being put in place in Phase I and will be ready for testing next week.
- Gas installation has begun and will proceed along East Road heading toward Crossway Drive and Center Road.

Future Events - Weeks of April 30 through May 11, 2018

- The contractor will begin removing sod and topsoil in front yards. This topsoil will be stockpiled until the project is near completion, and then will be reused for front yard restoration.
- Reclaiming of road surface. This material will also be stockpiled until the project is near completion and will then be reused for road base.
- Temporary water lines are being placed in the yards of the homes in Phase I. When testing is completed, the temporary water line will connect to your outside hose spigot. The contractor or inspector will be contacting you to coordinate this work. **Please use caution when mowing near the temporary water lines.**
- If you have a water softener and it supplies water to the outside faucet, you will need to use your bypass valve. If you need help with the bypass, let the contractor know.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project and slow down when driving through the project area.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Manager: Eric Eckman, 763-512-5257

Thank you for your cooperation!