

2018 Street and Utility Improvement Project Weekly Update



Current Events - Week of May 7 through May 11

- Gas installation is proceeding along Crossway Drive and Center Road.
- The temporary water service to the houses in **Phase 1** is now in place and connected. Excavations for sanitary sewer in **Phase 1** has begun.
- **Phase 1** mail is now being delivered to the temporary boxes at Inner Park.
- Re-claiming of the street surface and crushing of the concrete curb and driveways has been completed for **Phase 1** and the first part of **Phase 2**.

Future Events - Week of May 14 through May 18

- **Phase 1** sanitary sewer mains will be installed on East Road. Once the sewer is completed up to Edge Drive the water main work will begin. The services (sewer and water) to each house will start after the mains are in place.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project and slow down when driving through the project area.
- Do not disturb the survey stakes.
- Keep off of the piles of dirt and stay back from the deep excavation areas.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Manager: Eric Eckman, 763-512-5257

After Hours Emergency Number: 763-427-1212 - Ask for the Centennial Utilities on-call person

If you would like to receive the weekly update via email instead of via mail delivery, please email cityhall@ci.circle-pines.mn.us.

Thank you for your cooperation!