

2018 Partial Street Reconstruction Project Weekly Update



Current Events - Week of June 4 through June 8

- Storm sewer is installed (2 places on Little John)
- Concrete curb and gutter is being removed.

Future Events - Week of June 11 through June 15

- Curb replacement will begin. Allow 7 days for the curb to cure before driving on it.
- In 2 weeks the reclaiming of the bituminous surface will begin.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project and slow down when driving through the project area.
- Do not disturb the survey stakes.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Manager: Eric Eckman, 763-512-5257

After Hours Emergency Number: 763-427-1212 - Ask for the Centennial Utilities on-call person

If you would like to receive the weekly update via email instead of via mail delivery, please email cityhall@ci.circle-pines.mn.us.

Thank you for your cooperation!