

2018 Partial Street Reconstruction Project Weekly Update



Current Events - Week of July 9 through July 13

- Base course paving has been completed.
- Sidewalk and pedestrian ramps are completed.
- The remainder of the curb and cross gutters are completed.

Future Events - Week of July 16 through July 20

- Manhole casting and covers will be raised up through the base course of the paving.
- Restoration of lawns and driveways will be started.
- Future: Final lift of bituminous will be placed.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project and slow down when driving through the project area.
- Do not disturb the survey stakes.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Manager: Eric Eckman, 763-512-5257

After Hours Emergency Number: 763-427-1212 - Ask for the Centennial Utilities on-call person

If you would like to receive the weekly update via email instead of via mail delivery, please email cityhall@ci.circle-pines.mn.us.

Thank you for your cooperation!