

# 2016 Street and Utility Improvement Project Weekly Update



## Current Events - Week of July 25, 2016 through July 29, 2016

- The grading around the lift station to return it to the original grade will continue.
- The sewer construction on **Phase 2** was delayed for a couple of days due to the high water table encountered. The contractor has made the connection to the sanitary sewer main and began installation of sanitary sewer pipes and manholes. Water main construction has also been started.
- Grading and gravel placement is ready for curb in **Phase 1**. While the curb contractor works on **Phase 1** for the new street, be aware that there may be delays getting around that operation. The crew has been instructed to allow traffic to pass. It may take several minutes for them to be able to move out of the way. Use caution when traveling by the construction equipment and personnel.
- The curb contractor has started construction of concrete curb in **Phase 1**.

## Future Events - Week of August 1, 2016 through August 5, 2016

- As the progress of the utility crew moves from north to south along East Golden Lake Road, be aware that the access for your house will be changing on a daily basis. If the crew is to the north of your driveway, please use the south access through the parking lot and trail to West Golden Lake Road. If the crew is working south of your driveway, please use the regular north access towards Golden Lake Road.
- In **Phase 1**, the placement of curb and gutter is underway. While the curb is being poured, residents will need to park away from the street that is being worked on. Once the curb is initially set, parking will be allowed on the street in the evening by your house. The curb cannot be driven on for 5 days to allow for curing. During this time, access to your house needs to be foot traffic only. If a resident needs to move vehicles or trailers, please do so before the curb is placed.
- **Restricted Access Note:** As schedules and conditions (work flow and weather) are variable, it is difficult to predict more than a day or so where restricted access to and from the residential driveways will occur each day. As the construction continues to move forward, the foreman of the crew will be knocking on doors inside the affected area in the mornings to alert the residents of the expected activities for that day. If you require a notice the evening before, please let Jim Klein know and that will be arranged.

**Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.**

## Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution, watch for pedestrians and drive slowly on the temporary access road.

- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.
- Please place your garbage can(s) at the curb line prior to 7:00 a.m. on Friday mornings in order to ensure pick-up.

### **Project Contacts**

***Project Construction Observer:*** Jim Klein, 612-518-8327

***Project Manager:*** Eric Eckman, 763-512-5257

***After Hours Emergency Number:*** 763-427-1212 - Ask for the Centennial Utilities on-call person.

If you would like to receive the weekly update via email instead of via mail delivery, please contact Jim Klein or Eric Eckman.