

# 2016 Street and Utility Improvement Project Weekly Update



## Current Events - Week of August 8, 2016 through August 12, 2016

- The sewer and water construction will take a break for about a week to allow for some subgrade (deep under the road) correction to progress in the area between 20 and 22 East Golden Lake Road.
- The gravel has been placed and graded in **Phase 1**. As soon as the weather cooperates, the streets in **Phase 1** will be paved.

## Future Events - Week of August 15, 2016 through August 19, 2016

- While the subgrade correction is taking place between 20 and 22 East Golden Lake Road, the road will be closed. The contractor is expecting this to take a week to make the necessary soil corrections. Once the road is rebuilt, the utility contractor will come back and finish the sewer and water construction.
- As contractor availability has changed, the schedule is now having the street paving operation come in first, before the concrete driveway restoration, in **Phase 1**.
- The concrete contractor will be here to complete the concrete driveways in **Phase 1**. Once the concrete has been placed, please allow 5 days for the concrete to be cured before driving on it.
- **Restricted Access Note:** As schedules and conditions (work flow and weather) are variable, it is difficult to predict more than a day or so where restricted access to and from the residential driveways will occur each day. As the construction continues to move forward, the foreman of the crew will be knocking on doors inside the affected area in the mornings to alert the residents of the expected activities for that day. If you require a notice the evening before, please let Jim Klein know and that will be arranged.

**Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.**

## Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution, watch for pedestrians and drive slowly on the temporary access road.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.
- Please place your garbage can(s) at the curb line prior to 7:00 a.m. on Friday mornings in order to ensure pick-up.

## Project Contacts

**Project Construction Observer:** Jim Klein, 612-518-8327

**Project Manager:** Eric Eckman, 763-512-5257

**After Hours Emergency Number:** 763-427-1212 - Ask for the Centennial Utilities on-call person.

If you would like to receive the weekly update via email instead of via mail delivery, please contact Jim Klein or Eric Eckman.