

2016 Street and Utility Improvement Project Weekly Update



Current Events – Week of August 22, 2016 through August 26, 2016

- Concrete driveway installation was completed in **Phase 1**.
- Bituminous driveway paving was completed in **Phase 1**.
- In **Phase 2**, the removal of the poor soils in the low area between 20 and 22 East Golden Lake Road is complete.

Future Events – Week of August 29, 2016 through September 2, 2016

- Boulevard grading will begin with black dirt placement to follow in **Phase 1**. Irrigation system repairs will be done around the time the black dirt is installed. If residents that have irrigation repairs pending would be able to help with marking the location of the irrigation lines and the placement of their sprinkler heads, the irrigation contractor will appreciate the help and direction.
- The sanitary sewer main and water main pipes installation will begin again in **Phase 2**. These utilities will be installed starting at 20 East Golden Lake Road and proceed to approximately 30 East Golden Lake Road.
- **Restricted Access Note:** As schedules and conditions (work flow and weather) are variable, it is difficult to predict more than a day or so where restricted access to and from the residential driveways will occur each day. As the construction continues to move forward, the foreman of the crew will be knocking on doors inside the affected area in the mornings to alert the residents of the expected activities for that day. If you require a notice the evening before, please let Jim Klein know and that will be arranged.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution, watch for pedestrians and drive slowly on the temporary access road.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.
- Please place your garbage can(s) at the curb line prior to 7:00 a.m. on Friday mornings in order to ensure pick-up.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Manager: Eric Eckman, 763-512-5257

After Hours Emergency Number: 763-427-1212 - Ask for the Centennial Utilities on-call person.

If you would like to receive the weekly update via email instead of via mail delivery, please contact Jim Klein or Eric Eckman.