

# 2016 Street and Utility Improvement Project Weekly Update



## Current Events – Week of September 12, 2016 through September 16, 2016

- The sewer and water mains are completed in **Phase 2**. The service connections are completed in **Phase 2**. The storm sewer main is completed in **Phase 2**.
- Most of the sod has been placed in **Phase 1**. Repairs will be made and empty spots will be sodded at the time the sod crew is back to work on other areas of the project as they become available. The sod will be watered by the contractor for 45 days. Do not mow the new sod until it is rooted in place. This may take about 4 to 6 weeks. Sod care instruction and tips will be provided when the watering period is completed.

## Future Events – Week of September 19, 2016 through September 23, 2016

- The sod will be watered in **Phase 1**. Mailboxes will be installed in **Phase 1**.
- The street grading and gravel placement will start in **Phase 2**. The water main tests will be completed and the re-connection to each resident's house will start. The contractor will contact and assist the owner to perform the switch over from the temporary water system to the new water main. Once the new water is turned on the owner should open an outside faucet and/or a laundry tub faucet for a short time to allow the air and any sediment in the lines to clear.
- **Restricted Access Note:** As schedules and conditions (work flow and weather) are variable, it is difficult to predict more than a day or so where restricted access to and from the residential driveways will occur each day. As the construction continues to move forward, the foreman of the crew will be knocking on doors inside the affected area in the mornings to alert the residents of the expected activities for that day.

**Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.**

## Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution, watch for pedestrians and drive slowly on the temporary access road.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.
- Please place your garbage can(s) at the curb line prior to 7:00 a.m. on Friday mornings in order to ensure pick-up.

## Project Contacts

**Project Construction Observer:** Jim Klein, 612-518-8327

**Project Manager:** Eric Eckman, 763-512-5257

**After Hours Emergency Number:** 763-427-1212 - Ask for the Centennial Utilities on-call person.