

2015 Street Improvement Mill and Overlay – North Area Project Weekly Update



Current Events – Week of September 14, 2015 through September 18, 2015

- The contractor installed the curb and gutter for Civic Heights, Shady Way, Oak Ridge Trail, Woodcrest Drive, Pleasant View Lane and Ridge Road. Please wait at least 5 days before driving over the new curb.
- The contractor completed bituminous patching in the locations of the curb and gutter replacement.
- The contractor is scheduled to reclaim the bituminous pavement and begin the road grading on Civic Heights Drive on Saturday 9/19/15.
- The contractor is scheduled to begin milling the bituminous pavement in other project areas on Saturday, 9/19/15.

Future Events – Weeks of September 21, 2015 through September 25, 2015

- The contractor will finish installing new curb where the damaged curb was removed.
- The contractor will finish milling the bituminous pavement.
- The contractor will complete manhole and gate valve adjustments prior to paving.
- The contractor will pave Civic Heights, Shady Way, Oak Ridge Trail, Woodcrest Drive, Pleasant View Lane and Ridge Road.
- The subcontractor is scheduled to start the storm structure rehabilitation.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Engineer: Jeff Row, 320-249-2910

Project Manager: Shibani Bisson, 763-287-7162

Thank you for your cooperation!