

2018 Street and Utility Improvement Project Weekly Update



Current Events – Week of May 29 through June 1

- Gas installation is proceeding along Crossway Drive and Park Drive.
- **Phase 1 & 3** mail is being delivered to the temporary boxes at Inner Park. **Phase 2** mail is being delivered to the temporary boxes at the Fire Station.
- **Phase 1** water mains and services are being installed on East Road.
- The water main on Crossway between Pine and Park has been installed.

Future Events – Week of June 4 through June 8

- **Phase 1** services (sewer and water) to each house will be installed after the mains are in place.
- De-watering wells will be placed along East Road. The wells are used to lower the water table so the digging area will be dry.
- The well pumps for de-watering will be started. It will take at least a week to lower the water table.
- **Phase 2 and 3** reclaiming of the bituminous and removal of topsoil surface will be in approximately 2 weeks.
- **Phase 1** street grading will begin in 2 weeks.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project and slow down when driving through the project area.
- Do not disturb the survey stakes.
- Keep off of the piles of dirt and stay back from the deep excavation areas.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Manager: Eric Eckman, 763-512-5257

After Hours Emergency Number: 763-427-1212 - Ask for the Centennial Utilities on-call person

If you would like to receive the weekly update via email instead of via mail delivery, please email cityhall@ci.circle-pines.mn.us.

Thank you for your cooperation!