

2018 Street and Utility Improvement Project Weekly Update



Current Events – Week of June 18 through June 22

- Gas installation is done.
- **Phase 1** the concrete curb and driveways are being installed.
- Mail boxes that have been taken out will be disposed of. If the owner wants to save any part of their boxes, please do so as soon as possible.
- **Phase 2 and 3** removal of curb, bituminous and topsoil surface is underway.
- **Phase 2** residents are connected to temporary water while the new mains are being installed.

Future Events – Week of June 25 through June 29

- **Phase 2** sanitary sewer installation on East Road will continue.
- **Phase 2** storm sewer on Crossway Drive and Stardust Boulevard will be installed.
- **Phase 2** water main and services will be installed on Center Road.
- **Phase 2** Crossway Drive will be graded and gravel placed between Park Drive and Center Road.
- **Phase 1** bituminous street and driveways will be paved in about a week.
- **Pine Drive will be closed for several days starting July 2.**

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project and slow down when driving through the project area.
- Do not disturb the survey stakes.
- Keep off the piles of dirt and stay back from the deep excavation areas.
- Allow 7 days for concrete curb and driveway to cure before driving on them.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Manager: Eric Eckman, 763-512-5257

After Hours Emergency Number: 763-427-1212 - Ask for the Centennial Utilities on-call person

If you would like to receive the weekly update via email instead of via mail delivery, please email cityhall@ci.circle-pines.mn.us.

Thank you for your cooperation!