

2018 Street and Utility Improvement Project Weekly Update



Current Events - Week of July 23 through July 27

- **Phase 2** Center Road and Crossway Drive bituminous driveways have been installed.
- **Phase 3** sanitary sewer and water services are being installed on East Road.
- **Phase 1** tree information was distributed, trees will be ordered next week.
- **Phase 3** water main construction on East Road is complete.
- **Phase 4** Plastic pipes are being placed for temporary water service. Connection to each house will be made.
- **Phase 2** East Road is being graded and gravel being placed.
- **Phase 4** topsoil in the boulevards is being removed and stock piled.

Future Events - July 30 through August 3

- **Pine Drive will be closed for removals and water main construction for several days.**
- **Phase 2** concrete curb will be placed on East Road in about 1 week.
- **Phase 4** reclaiming of bituminous surface will begin.
- **Phase 4** mail service will be switched to temporary boxes. Temporary mail boxes will be placed on Pine Drive near the trail crossing.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project and slow down when driving through the project area.
- Do not disturb the survey stakes.
- Keep off the piles of dirt and stay back from the deep excavation areas.
- Allow 7 days for concrete curb and driveway to cure before driving on them.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327

Project Manager: Eric Eckman, 763-512-5257

After Hours Emergency Number: 763-427-1212 - Ask for the Centennial Utilities on-call person

If you would like to receive the weekly update via email instead of via mail delivery, please email cityhall@ci.circle-pines.mn.us.

Thank you for your cooperation!