2020 Street and Utility Improvement Project Weekly Update

City of CIRCLE PINES

Current Events – Week of April 20 through April 24, 2020

- The trees and stumps that will be impacted by construction are removed. Gas main and services are being installed along Center Road. The gas installation will move into the westerly portion of the project as Center Road gas is being completed and tested.
- Temporary water lines are being put in place along Center Road this week. They will be ready for testing soon and connected to the house when the test is done.
- Reclaiming of the existing road material along Center Road will begin. This consists of a very large machine on wheels that will grind up the bituminous and gravel in and under the existing street. The ground up material makes the new road base and can be driven on the same day, once it has been re-rolled in place.
- Survey stakes will be placed for the construction of the sanitary sewer and watermain along Center Road, please do not disturb any survey stakes.
- Temporary mailboxes for Center Road are located on East Road, across from Centennial Fire Station. Other temporary mailboxes will be installed as the project progresses.

Future Events – Weeks of April 27 through May 1, 2020

- The contractor will begin removing sod and topsoil in front yards. This topsoil will be stockpiled until the project is near completion, and then will be reused for front yard restoration.
- Reclaiming of road surface. This material will also be stockpiled until the project is near completion and will then be reused for road base.
- Temporary water lines will connect to your outside hose spigot. The contractor or inspector will be contacting you to coordinate this work. **Please use caution when mowing near the temporary water lines**.
- If you have a water softener and it supplies water to the outside faucet, you will need to use your bypass valve. If you need help with the bypass, let the contractor know.

Please note: The tentative schedule provided is subject to change due to inclement weather or subcontractor availability.

(over)

Tips of the Week

- Please follow the signs and instructions on any notices that are distributed.
- Please use caution around construction equipment and materials. Follow the traffic control signs that are in place on the project. Please drive slowly, the workers and the residents lives depend on it.

Project Contacts

Project Construction Observer: Jim Klein, 612-518-8327
Project Manager: Eric Eckman, 763-512-5257

Thank you for your cooperation!